Bruhath Bengaluru Mahanagara Palike.

Yelahanka Sattellite Town Sub Division, Bangalore-560064

Completion Report

Work Record No 2019-20

Completion report of the work of :	Consultancy services for preparation of DPR for the work of Construction of RCC drains and culverts at Amba Bhavani layout, Chowdappa layout and surrounding area in ward no:3, Yelahanka Satellite Town Sub Division			
1) Sanctioned Estimate No. and Date	175.00 Lakhs			
2) Name of Contractor	Sri Kotresha H (Sri Sai Consultants)			
3) Time stipulated for completion of work	Two Weeks			
4) Date of Commencement of Work	7.11.2019			
5) Date of Completion of Work	20.11.2019			
M B No	1070/2014-15			
Page No	106955			
6) Name of the officer official incharge of the work				
1) Asst. Exe. Engineer	Sri Sachin H P			
2) Asst. Engineer	Sri Krishnappa			
Estimate Amount / Tender	Amount claimed as per actuals	Excess	Savings	Remarks

1 Certified that the above work has been completed with in the stipulated time Sinoted in entrustment

2 Certified that above work has been executed satisfactorily

AE, Ward No:03
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

Asst.Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore